

		Lasten		H'liede
		Begroot	Uitgegeven	
		A	B	
1	Fiets/voetbrug Ringvaart + verlenging Afkoopsom onderhoud brug	769,000 80,000	697,327 80,000	375,327 80,000
		849,000	777,327	455,327
2	Fiets/voetpad Sugarcity + sloopwerk	140,000	182,690	67,950
3	Traverse Afkoop b&o traverse	995,000 400,000	746,986 400,000	
		1,395,000	1,146,986	
4	Voorplein	855,000	723,824	553,824
5	Parkeerterrein Explosieven onderzoek	1,200,000 128,000	1,123,366 128,050	705,666 38,415
		2,183,000	1,975,240	1,297,905
6	Plusmaatregelen	2,800,000	2,800,000	
7	Ontsluiting tbv Sugarcity N200	995,000	1,640,195	151,876
8	Reconstrucite Haarlemmerstraatweg	305,000	154,815	
		1,300,000	1,795,010	151,876
Totaal generaal		8,667,000	8,677,253	1,973,058

Dekking begroot

2,053,890

-80,832

Resumé

Begrote lasten	8,667,000
Werkelijk uitgegeven	8,677,253
Overschrijding	-10,253

Begrote dekking	-8,667,000
Gerealiseerde dekking	-9,244,108
Overschot dekking	577,108

Overschot -/ Overschrijding	566,855
------------------------------------	----------------

Dekking

Derden	Totaal
322,000	697,327
0	80,000
322,000	777,327
171,760	239,710
1,300,000	1,300,000
400,000	400,000
1,700,000	1,700,000
170,000	723,824
417,700	1,123,366
89,635	128,050
677,335	1,975,240
2,800,000	2,800,000
1,445,140	1,597,016
154,815	154,815
1,599,955	1,751,831
7,271,050	9,244,108
6,613,110	8,667,000
657,940	577,108